

Electronically Filed

Dominion Energy South Carolina, Inc.
DESC Power Generation
220 Operation Way, MC B223, Cayce SC 29033
DominionEnergySC.com



June 17, 2025

William J. Brown, P.E., Regional Engineer
Federal Energy Regulatory Commission
3700 Crestwood Parkway NW, Suite 950
Duluth, GA 30096

Subject: Dominion Energy South Carolina, Inc.
Saluda Project P-516, NATDAM No. SC00224

RE: Saluda Headgates Replacement Monthly Construction Report No. 10, May 2025

Dear Mr. Brown:

In accordance with Item 2 in Enclosure 1 to your construction authorization letter dated June 27, 2024, Dominion Energy South Carolina, Inc. (DESC) submits CEII Attachment 1, containing the tenth monthly construction report for the Saluda Head Gates Replacement. This report covers May 2025.

1. Schedule Changes: The construction schedule in Appendix A reflects delays in Tower 1 gate hoist deliveries to resolve Non-Conformance Reports pertaining to the fabrication of the hoists as noted in the report. The corrective actions are described in Section 3. There were several weather-related jobsite shutdowns in May due to high winds and lightning.
2. Onsite work took place in Towers 1, 2, 3, and 4. Tower 1 punch list items were completed and the roof on Tower 1 was installed by MB Kahn. Tower 2 commissioning is on hold to address hoist gear alignment and should be completed in June. Tower 3 work continued with removal and replacement of embedded gate guides. Work on Tower 4 began with enlargement of the access door.
3. There have been no changes to any environmental permits during the period covered by this report.

If you have questions regarding this submittal, please contact the undersigned at 803-217-7322 or raymond.ammarell@dominionenergy.com.

Sincerely,

A handwritten signature in blue ink that reads "Raymond R. Ammarell".

Raymond R. Ammarell, P.E., Manager
Dam Safety & Hydro Compliance
Chief Dam Safety Engineer (South Carolina)

RRA/ra
enclosure

c: J. W. Miller/H. E. Delk/I. N. Griffin/SH File/Corporate Records
O. Brown/J. E. Brown, Jr.
A. I. Bresnahan/A. R. Rollins/O. E. Owen/N. Huffstetler/M. L. Howard
K. Brown/J. Robinson
P. Breunig (Kleinschmidt Associates)
D. Gordon (Ballard Marine Construction)
C. Johnson (Schnabel Engineering)