

Electronically Filed

Dominion Energy South Carolina, Inc.
DESC Power Generation
220 Operation Way, MC B223, Cayce SC 29033
DominionEnergySC.com



October 10, 2025

William J. Brown, P.E., Regional Engineer
Federal Energy Regulatory Commission
Division of Dam Safety and Inspections
Atlanta Regional Office

Subject: Dominion Energy South Carolina, Inc.
Saluda Project P-516, NATDAM No. SC00224

RE: Saluda Headgates Replacement Monthly Construction Report No. 14, September 2025

Dear Mr. Brown:

In accordance with Item 2 in Enclosure 1 to your construction authorization letter dated June 27, 2024, Dominion Energy South Carolina, Inc. (DESC) submits CEII Attachment 1, containing the fourteenth monthly construction report for the Saluda Head Gates Replacement. This report covers September 2025.

1. Schedule Changes: The construction schedule in Appendix A reflects delays in Tower 1 gate hoist deliveries to resolve Non-Conformance Reports pertaining to the fabrication of the hoists as noted in the report. The corrective actions are described in Section 3. There were several weather-related jobsite shutdowns in September due to lightning, and rain has delayed some painting work.
1. Onsite work has taken place in Towers 1 through 5. Handrail was installed in Tower 1, along with prepping for topping slab replacement. Painting of the el. 383 girder was completed in Towers 2 and 3. Demolition work inside Tower 4 was completed and installation of new components is in progress. The new embedded gate guides have been installed and fully grouted. The lower 45 ft of new gate guide frames have been installed, anchored to the concrete, and prepared to be grouted. The vent and filler pipe bases have been set, anchored, and grouted to the concrete. In Tower 5 a portion of the existing tramway support structure was cut and removed from the site. The vertical sides, which support the power and marker lines, remain with new support bracing installed. The tower access doorway was enlarged.
2. There have been no changes to any environmental permits during the period covered by this report.

If you have questions regarding this submittal, please contact the undersigned at 803-217-7322 or raymond.ammarell@dominionenergy.com.

Sincerely,

A handwritten signature in blue ink that reads "Raymond R. Ammarell".

Raymond R. Ammarell, P.E., Manager
Dam Safety & Hydro Compliance
Chief Dam Safety Engineer (South Carolina)

RRA/ra
enclosure

c: J. W. Miller/H. E. Delk/I. N. Griffin/SH File/Corporate Records
O. Brown/J. E. Brown, Jr.
A. I. Bresnahan/A. R. Rollins/O. E. Owen/N. Huffstetler/M. L. Howard
K. Brown/J. Robinson
P. Breunig (Kleinschmidt Associates)
D. Gordon (Ballard Marine Construction)
C. Johnson (Schnabel Engineering)