

Electronically Filed

Dominion Energy South Carolina, Inc.
DESC Power Generation
220 Operation Way, MC B223, Cayce SC 29033
DominionEnergySC.com



November 15, 2025

William J. Brown, P.E., Regional Engineer
Federal Energy Regulatory Commission
Division of Dam Safety and Inspections
Atlanta Regional Office

Subject: Dominion Energy South Carolina, Inc.
Saluda Project P-516, NATDAM No. SC00224

RE: Saluda Headgates Replacement Monthly Construction Report No. 15, October 2025

Dear Mr. Brown:

In accordance with Item 2 in Enclosure 1 to your construction authorization letter dated June 27, 2024, Dominion Energy South Carolina, Inc. (DESC) submits CEII Attachment 1, containing the fifteenth monthly construction report for the Saluda Head Gates Replacement. This report covers October 2025.

1. Schedule Changes: The construction schedule in Appendix A reflects delays in Tower 1 gate hoist deliveries to resolve Non-Conformance Reports pertaining to the fabrication of the hoists as noted in the report. The corrective actions are described in Section 3.
2. Onsite work has taken place in Towers 1 through 5. Topping slab installation started in Towers 1 and 2, along with prep for painting the el. 360 floor beams. The Tower 3 gates and hoists were installed, aligned, reeved, grouted, and commissioned. The installation of the Tower 4 gate guide frames and vent and filler pipes within the water is complete. The Tower 5 filler valve actuator was disassembled for inspection and possible refurbishment for a return to service. Dominion used a positive material identification (PMI) machine to determine the alloy of the stem extension, coupling, and pin. Offsite, the gates and hoists for Tower 5 are in various stages of fabrication, from being welded to being machined to being painted. The Tower 4 hoist was tested at Linita's fabrication shop and will ship to the site in November.
3. There have been no changes to any environmental permits during the period covered by this report.

If you have questions regarding this submittal, please contact the undersigned at 803-217-7322 or raymond.ammarell@dominionenergy.com.

Sincerely,

A handwritten signature in blue ink that reads "Raymond R. Ammarell".

Raymond R. Ammarell, P.E., Manager
Dam Safety & Hydro Compliance
Chief Dam Safety Engineer (South Carolina)

RRA/ra
enclosure

- c: J. W. Miller/H. E. Delk/I. N. Griffin/SH File/Corporate Records
O. Brown/J. E. Brown, Jr.
A. I. Bresnahan/A. R. Rollins/O. E. Owen/N. Huffstetler/M. L. Howard
K. Brown/J. Robinson
P. Breunig (Kleinschmidt Associates)
D. Gordon (Ballard Marine Construction)
C. Johnson (Schnabel Engineering)